

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY I Phase XI – Missing Bridges – Medak Circle – Sangareddy District – TS5XILB10 – C/O Bridge on PWS Road to Uppulingapur at 5/4 KM to 5/6 KM, Yeldurthy (M) – Post facto EOAT upto 30.04.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 404

Dated: 22-09-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AE2/DEEI/PMGSY/Ph-XI/Medak/Yelduethy/5/4-5/6/2017, Dt:28.07.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.04.2020 in respect of the work "Package No. TS5XILB10 – C/O Bridge on PWS Road to Uppulingapur at 5/4 KM to 5/6 KM, Yeldurthy (M) of Medak District" without imposing any penalty, as the delay is not attributed to the contractor due to delay in getting permission from forest officials and villages for objecting approaches.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER